

**District Rural Development Agency, Gondia**

**Monthly Progress Report**

**Report up to April 2011 (2010-11)**

**Blockwise Financial & Physical Progress Statement for Gondia District**

Sr. No.	Name of Block	Fund (Rs.in lakhs)			Works				Not yet started
		Admin.Appr oval by DRDA	Expenditure (by VPs) (In Progress & complete work)	Unspend Fund	Target No.of Works	Admin.Appr oval	Completed	in Progress	
1	2	3	4	5	6	7	8	9	10
1	Gondia	235.26	163.96	0	89	89	40	49	0
2	Tiroda	265.75	183.58	0	92	92	33	59	0
3	Amgaon	172.79	110.17	0	69	69	32	37	0
4	Sadak/Arjuni	151.20	121.56	0	62	62	35	27	0
5	Arjuni/Mor.	108.47	133.63	0	65	65	31	34	0
6	Salekasa	192.97	73.66	0	47	47	24	23	0
7	Goregaon	160.60	115.56	0	57	57	23	34	0
8	Deori	91.76	96.84	0	62	62	31	31	0
	<b>Total</b>	<b>1378.80</b>	<b>998.96</b>	<b>0</b>	<b>543</b>	<b>543</b>	<b>249</b>	<b>294</b>	<b>0</b>